

Activity ID	Activity Name	Cal	Orig Dur	Start	Finish	2022					
						Feb	Mar	Apr	May		
P1-SIT160	Subgrade prep. for (N) playground surfacing	5P	1	11-Mar-22	11-Mar-22						
P1-SIT180	Place (N) playground surfacing	5P	2	14-Mar-22	15-Mar-22						
P1-SIT170	Place concrete curbs & DF "pad"	5P	2	14-Mar-22	15-Mar-22						
P1-SIT210	Install relocated DF	5P	1	16-Mar-22	16-Mar-22						
P1-SIT200	Install relocated playground equipment	5P	2	16-Mar-22	17-Mar-22						
P1-SIT190	Place AC paving	5P	1	16-Mar-22	16-Mar-22						
P1-SIT220	Install (N) CLF, gates, & DF guardrail	5P	3	28-Mar-22	30-Mar-22						
Portable Building Relocation											
P1-REL100	Layout wood foundation for portables & ramps relocation	5P	1	17-Mar-22	17-Mar-22						
P1-REL110	Frame wood foundation for portables & ramps relocation	5P	3	18-Mar-22	22-Mar-22						
P1-REL120	Relocate & anchor portables	5P	2	23-Mar-22	24-Mar-22						
P1-REL140	Connect utilities to relocated portables	5P	2	25-Mar-22	28-Mar-22						
P1-REL130	Relocate & anchor ramps	5P	1	25-Mar-22	25-Mar-22						
P1-REL150	Test utilities reconnected to portables (ELEC., LV, FA, HVAC, DW, etc.)	5P	2	29-Mar-22	30-Mar-22						
P1-REL160	Chlorinate & test (N) DW lines	5P	3	31-Mar-22	04-Apr-22						
P1-REL170	Install signage per plan	5P	1	05-Apr-22	05-Apr-22						
P1-REL180	Install misc. finishes (touch up paint, closure panels, skirting, etc.)	5P	2	06-Apr-22	07-Apr-22						
Closeout / Demobilization											
P1-CLS100	Notice of substantial completion	5P	0		07-Apr-22						
P1-CLS110	Punch list walk	5P	2	08-Apr-22	11-Apr-22						
P1-CLS120	Complete punch list items	5P	5	12-Apr-22	18-Apr-22						
P1-CLS130	Remove temp. facilities, fencing, etc.	5P	2	19-Apr-22	20-Apr-22						
P1-CLS140	Project completion	5P	0		20-Apr-22						

Project ID: WWES-01B-MC
 Start Date: 27-Aug-21
 Finish Date: 22-Mar-24
 Data Date: 11-Nov-21
 Print Date: 15-Nov-21 13:53

- Remaining Level of Effort
- Summary
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

HLPUSD Wedgework Elementary School

Phase 1

Page: 2 of 2

Date	Revision	Checked	Approved