

Activity ID	Activity Name	Cal	Orig Dur	Start	Finish	2022			
						Feb	Mar	Apr	May
HLPUSD Wedgeworth Elementary School - Bid Schedule									
Project Milestones and Summaries									
Phase 1 - Interim Housing									
P1-PM110	Phase 1 Period of Performance (Calendar Days)	7P	87	24-Jan-22	20-Apr-22	Phase 1 Period of Performance (Calendar Days)			
P1-PM100	Phase 1 Start	5P	0	24-Jan-22		Phase 1 Start			
P1-PM120	Phase 1 Complete	7P	0		20-Apr-22*	Phase 1 Complete			
Construction									
Phase 1 - Interim Housing									
Mobilization									
P1-MOB140	Identify/locate (E) UG utilities in area of work	5P	1	24-Jan-22	24-Jan-22	Identify/locate (E) UG utilities in area of work			
P1-MOB120	USA Digalert	5P	3	24-Jan-22	26-Jan-22	USA Digalert			
P1-MOB100	(E) Conditions photo/video documentation	5P	1	24-Jan-22	24-Jan-22	(E) Conditions photo/video documentation			
P1-MOB160	Set temp. construction fencing	5P	2	27-Jan-22	28-Jan-22	Set temp. construction fencing			
P1-MOB200	Set SWPPP BMP measures	5P	2	31-Jan-22	01-Feb-22	Set SWPPP BMP measures			
P1-MOB180	Set temp. facilities	5P	3	31-Jan-22	02-Feb-22	Set temp. facilities			
P1-MOB220	Install temp. power/water/data	5P	3	03-Feb-22	07-Feb-22	Install temp. power/water/data			
Demolition/Salvage/Relocate									
P1-DEM100	Demo/Modify (E) fencing *NOT CURRENTLY IN SOW	5P	1	27-Jan-22	27-Jan-22	Demo/Modify (E) fencing *NOT CURRENTLY IN SOW			
P1-DEM130	Remove & store (E) portable separation panel for relocation	5P	1	28-Jan-22	28-Jan-22	Remove & store (E) portable separation panel for relocation			
P1-DEM120	Remove & store (E) playground equip. for relocation	5P	2	28-Jan-22	31-Jan-22	Remove & store (E) playground equip. for relocation			
P1-DEM110	Demo/Reroute (E) irrigation as necessary	5P	2	28-Jan-22	31-Jan-22	Demo/Reroute (E) irrigation as necessary			
P1-DEM150	Remove & store (E) drinking fountain for relocation	5P	1	01-Feb-22	01-Feb-22	Remove & store (E) drinking fountain for relocation			
P1-DEM140	Demo (E) tree, turf, & irrigation	5P	1	01-Feb-22	01-Feb-22	Demo (E) tree, turf, & irrigation			
P1-DEM160	Remove, palletize, & store (E) signage for District pickup	5P	1	02-Feb-22	02-Feb-22	Remove, palletize, & store (E) signage for District pickup			
P1-DEM170	Remove, palletize, & store (E) shade structure for District pickup	5P	1	03-Feb-22	03-Feb-22	Remove, palletize, & store (E) shade structure for District pickup			
P1-DEM180	Demo (E) conc. paving, ball wall, & playground surfacing	5P	2	04-Feb-22	07-Feb-22	Demo (E) conc. paving, ball wall, & playground surfacing			
P1-DEM190	Safe off, cut/cap (E) portable utility POCs	5P	1	08-Feb-22	08-Feb-22	Safe off, cut/cap (E) portable utility POCs			
P1-DEM200	Prepare portables for relocation (deconstruct, block, brace, etc.)	5P	2	09-Feb-22	10-Feb-22	Prepare portables for relocation (deconstruct, block, brace, etc.)			
Site Development									
UG Utilities									
P1-UTL100	Locate/pothole (E) utilities as necessary	5P	1	27-Jan-22	27-Jan-22	Locate/pothole (E) utilities as necessary			
P1-UTL110	Trench, install, & stub up ELEC / LV / FA conduits from (E) POC to (N) POCs	5P	5	28-Jan-22	03-Feb-22	Trench, install, & stub up ELEC / LV / FA conduits from (E) POC to (N) POCs			
P1-UTL120	Place concrete encasement for ELEC / LV / FA conduits as necessary	5P	2	04-Feb-22	07-Feb-22	Place concrete encasement for ELEC / LV / FA conduits as necessary			
P1-UTL130	Backfill & compact ELECT / LV / FA UG conduits	5P	3	08-Feb-22	10-Feb-22	Backfill & compact ELECT / LV / FA UG conduits			
P1-UTL140	Trench, install, & stub up 4" SS line from (E) POC to (N) POCs	5P	5	11-Feb-22	17-Feb-22	Trench, install, & stub up 4" SS line from (E) POC to (N) POCs			
P1-UTL160	Backfill & compact SS line	5P	3	18-Feb-22	22-Feb-22	Backfill & compact SS line			
P1-UTL150	Install (N) 4" DW RPA	5P	1	18-Feb-22	18-Feb-22	Install (N) 4" DW RPA			
P1-UTL170	Trench, install, & stub up DW lines from (E) POC to (N) POCs	5P	5	21-Feb-22	25-Feb-22	Trench, install, & stub up DW lines from (E) POC to (N) POCs			
P1-UTL180	Pour concrete thrust blocks as necessary	5P	1	28-Feb-22	28-Feb-22	Pour concrete thrust blocks as necessary			
P1-UTL190	Backfill & compact DW lines	5P	3	01-Mar-22	03-Mar-22	Backfill & compact DW lines			
P1-UTL200	Auger & install (N) drywells for playground & HVAC condensate drains	5P	2	04-Mar-22	07-Mar-22	Auger & install (N) drywells for playground & HVAC condensate drains			
Site Improvements									
P1-SIT100	Install (N) & modify (E) striping @ (E) ADA parking per 15/A1.02	5P	1	31-Jan-22	31-Jan-22	Install (N) & modify (E) striping @ (E) ADA parking per 15/A1.02			
P1-SIT110	Survey staking for bldg. corners & U/G utilities	5P	1	08-Feb-22	08-Feb-22	Survey staking for bldg. corners & U/G utilities			
P1-SIT120	Clear & grub, overex, scarify, & recompact	5P	2	09-Feb-22	10-Feb-22	Clear & grub, overex, scarify, & recompact			
P1-SIT130	Place & compact CMB	5P	2	08-Mar-22	09-Mar-22	Place & compact CMB			
P1-SIT150	Place footings/posts for (N) CLF, gates, & DF guardrail	5P	2	10-Mar-22	11-Mar-22	Place footings/posts for (N) CLF, gates, & DF guardrail			
P1-SIT140	Place footings/posts for relocated playground equipment	5P	1	10-Mar-22	10-Mar-22	Place footings/posts for relocated playground equipment			

Project ID: WWES-01B-MC	Remaining Level of Effort	Milestone
Start Date: 27-Aug-21	Summary	
Finish Date: 22-Mar-24	Actual Work	
Data Date: 11-Nov-21	Remaining Work	
Print Date: 15-Nov-21 13:53	Critical Remaining Work	

HLPUSD Wedgeworth Elementary School

Phase 1

Page: 1 of 2

Date	Revision	Checked	Approved